



1.11 South Pole Site Infrastructure, Integration and Commissioning Status

Amy Bender, Erik Nichols,
Marion Dierickx, Tyler Natoli


CMB-S4 Collaboration Meeting
April 3-6, 2023



Outline

- SP Site I&C Team
- Scope/Scope changes
- Technical overview/progress/status
 - Site Layout
 - SAT Towers
 - MAPO
 - LAT High Bay
 - Construction Plan
 - LAT/SAT M&O
 - LAT/SAT I&C
- Development path

South Pole Site I&C Team



NSF
funded

DOE
funded

Additional working group contributors:

Brad Benson
Bobby Beseuner
John Carlstrom
Nick Emerson
John Kovac
Matthaeus Leitner

Mauricio Pilleux
Clem Pryke
Joe Saba
Ben Schmitt
Jeff Zivick



Scope

Deliverables:

- Design, procurement, construction of site infrastructure and buildings.
- Shipping of all items from Port Hueneme to South Pole
- **Installation of LAT and SAT telescopes**
- **Integration and commissioning all facilities & hardware within.**


Much of the current efforts focuses on planning (as opposed to prototype design in other subsystems)

Level 3	Level 4
1.11.01 South Pole Project Management	1.11.01.01 Control Account Management
	1.11.01.02 Travel
	1.11.01.03 Milestones
	1.11.01.04 Procurement
1.11.02 South Pole Shipping	1.11.02.01 Control Account Management
	1.11.02.02 Inventory Tracking Control System
	1.11.02.03 Equipment and Material Shipping
	1.11.02.04 SAT Ship to South Pole
	1.11.02.05 LAT Ships to South Pole
1.11.03 South Pole Design, Construction and Installation	1.11.03.01 Design, Construction and Installation Project Management
	1.11.03.02 Design
	1.11.03.03 Construction and Installation
1.11.04 South Pole Integration and Commissioning	1.11.04.01 South Pole I&C Management
	1.11.04.02 South Pole LAT Integration and Commissioning
	1.11.04.03 South Pole SAT Integration and Commissioning


.01 Ice pads
.02 Electrical Distribution
.03 Data Communication Equipment
.04 Small-aperture Telescopes
.06 Martin A. Pomerantz Observatory
.07 South Pole LAT
.08 LAT Highbay
.09 Data Management System
.10 Crane

Scope Changes

- Analysis of Alternatives selected Alternative 1: 3 SATs (9 optics tubes) + 1 LAT at the South Pole
 - Reduced Baseline plan from 6 SATs
 - Removed need for Lab Building
 - Discussions made clear need to reduce site electrical power/fuel consumption
 - Site-wide power budget led by SE
 - Discussions of possible cold winter high-bay
 - Reduced fuel, personnel, & cargo impact to SP site with new Baseline
- Changes have been updated in schedule, budget, site layout, etc.
- Renewable energy power generation plan is in development - See earlier talk





New site layout



SAT Tower and Control Room Status

- SP Sites has determined that the BART tower design meets CMB-S4 requirements, and has adopted the design.
- BART tower/control room design completing now.




- FLOOR PLAN GENERAL NOTES**
1. EXTERIOR SURFACES OF STRUCTURAL INSULATED PANELS (SIP) SHALL BE LEFT UNFINISHED
 2. REFER TO WALL SECTIONS FOR EXTERIOR WALL ASSEMBLY TYPES, TYP
 3. GC SHALL COORDINATE LOCATION AND EXTENT OF PL WOOD BACKING AND/OR SUBFLOORING AT ALL SCHEDULED ACCESSORY LOCATIONS INCLUDING BUT NOT LIMITED TO EQUIPMENT SHelves, WALL-MOUNTED CABINETS, CLOSET RODS, MOUNTING BRACKETS, AND WALL-MOUNTED TV'S


FLOOR PLAN LEGEND

MAPO Status

- Plan to use Martin A. Pomerantz Observatory (MAPO) blue lab building for SAT I&C workspace and DAQ/DM system location.
- Schedule and budget planned for interior upgrades (conceptual).
- Baseline assumes MAPO will be raised by NSF/ASC so that SAT towers can connect via walkways.
 - FY23 AIR MREFC budget includes lifting equipment for South Pole blue buildings







MAPO



Early concept of SAT I&C footprint


LAT High Bay Status

- Preliminary design complete
- Sliding building couples to LAT for LATR installation and maintenance
- LATR will be assembled in the high bay
- 2 crane system to bring cargo into the high bay and to install the LATR on the LAT



Construction Plan

- Construction project takes place over multiple seasons
 - Summers: building exterior construction
 - Winters: building interiors and I&C
- Onsite personnel profiles
 - ~40 per summer
 - <20 in max winter, others are significantly less
- New crane for LAT assembly, and expeditious construction activities




LAT & SAT Maintenance & Operations Planning

- Working on a maintenance list for SPLAT & SAT operations.
 - Considering standard preventative maintenance and corrective maintenance (failure repair).
 - Frequency and duration of maintenance will feed into **observation efficiency** working group.
 - Locations of required access for summer and winter tasks can help inform equipment locations.
- Links:
 - [South Pole LAT/LATR Maintenance Tasks](#)
 - [South Pole SAT Maintenance Tasks](#)

Example excerpt

Task	Frequency	Normal (NM), expected (EF), or unexpected failure (UF)	Telescope stoppage time	Equipment needed
Helium compressors refill	~monthly	NM	None	Helium manifold
Helium compressor adsorber swap	Every 20,000 operating hours (~2.2 years)	NM	~hours	Spare adsorber
Helium guard channels refill	~monthly	NM	None	Helium manifold
Helium rotatory joint swap	Every 3-6 months	NM	~1 hour	Spare HRJ and seals

LATR enclosure



I&C Plan for SATs



- Initial version approved by project and under change control (CMBS4-doc-729-v4).
- Includes:
 - Goals, description, prerequisites and resources needed for each task.
 - Task-based schedule, on a per-SAT basis.
- Major phases:
 - Receiver Assembly (Takes place inside each SAT tower, using hoisting capabilities of the SAT mount.)
 - Receiver Cooldown
 - Ground Commissioning Tests (Validation of performance before loading onto telescope mount.)
 - Receiver/Mount Integration
 - Integrated Commissioning



TABLE OF CONTENTS

1	PURPOSE AND SCOPE	4
2	REFERENCES	4
2.1	REFERENCE DOCUMENTS	4
2.2	ACRONYMS	4
3	BACKGROUND INFORMATION	5
3.1	SAT DEPLOYMENT SCHEDULE OVERVIEW	5
3.2	SAT RECEIVER ARCHITECTURE	6
4	PREREQUISITES	7
4.1	SAT RECEIVER TESTING	7
4.1.1	Cryogenics	7
4.1.2	Thermal and Vacuum-Cycling Survival	7
4.1.3	Detector and Readout Characterization	7
4.1.4	Diagnostics	8
4.2	SUBSYSTEMS INTEGRATION	8
4.2.1	Testing in North America	8
4.2.2	Subsystem Testing On-site Prior to I&C Activities	8
4.3	FACILITIES	9
5	INTEGRATION & COMMISSIONING PHASES	9
5.1	PREPARATORY WORK	9
5.2	RECEIVER ASSEMBLY	9
5.3	RECEIVER COOLDOWN	10
5.4	GROUND COMMISSIONING TESTS	10
5.4.1	Cryogenic Performance Verification	11
5.4.2	Readout Tuning and Verification	11
5.4.3	Optical Efficiency	11
5.4.4	Optical Performance: Near-Field	12
5.4.5	Bandpass Measurements	12
5.4.6	Further Possible Commissioning Tests	13
5.5	RECEIVER/MOUNT INTEGRATION	13
5.6	INTEGRATED COMMISSIONING	13
5.6.1	Basic Cryogenic Performance Verification and Tuning	14
5.6.2	Noise Performance: Detector Loading Characterization	14
5.6.3	Noise Performance: TES Bias Optimization	15
5.6.4	Ground-fixed Pickup	15
5.6.5	Pointing	15
5.6.6	Test CMB Observations	16
5.6.7	Optical Performance: Far-Field	16
6	INTEGRATION & COMMISSIONING SCHEDULE	18

CMB-S4 I&C in the BART Tower



I&C Plan for LAT

- Initial version approved by project and under change control (CMBS4-doc-730)
 - Excerpt of contents shown on the right
- Includes a task-based schedule based on stage 3 experience
- Major components
 - LATR Assembly high bay
 - LATR cooldown and ground commissioning in the high bay
 - Install LATR on the LAT
 - Full integrated commissioning with the LATR installed on the LAT



5	LATR SETUP & ASSEMBLY	11
5.1	UNPACK AND ASSEMBLE LATR IN THE HIGH BAY	11
5.1.1	Receiving and Unpacking	11
5.1.2	Assembly	12
5.1.3	Infrastructure	12
5.2	LATR COOL DOWN	12
5.2.1	Rapid Cooldown System	12
5.2.2	Pulse Tube Cooling System and Dilution Refrigerator	13
6	LATR COMMISSIONING	13
6.1	GROUND COMMISSIONING	13
6.1.1	Vacuum Pressure	13
6.1.2	Cryogenics	14
6.1.3	Operable Detector Channel Fraction	14
6.1.4	Noise	15
6.1.5	Bandpass Measurements	15
6.2	INSTALLING THE LATR ON THE LAT	16
6.3	INTEGRATED COMMISSIONING	16
6.3.1	Mechanical	17
6.3.2	Yield	18
6.3.3	Noise	19
6.3.4	Optics	20
7	CALIBRATION	22
8	INTEGRATION AND COMMISSIONING SCHEDULE	22
8.1	SETUP & ASSEMBLY	24
8.2	READOUT & DAQ ASSEMBLY AND VERIFICATION	24
8.3	REMOVE LAT-CR FROM LAT	25
8.4	PUMP OUT & COOLDOWN	25
8.5	GROUND COMMISSIONING	25
8.6	INSTALL LATR ON LAT	26
8.7	INTEGRATED COMMISSIONING	26

Development Path

- Focus on updating Interface Control & Requirement documents for initial approval by change control board
- LAT tipping structure construction planning
- MAPO interior renovation detailed plan
- Possible update to freezable high bay design
- Incorporate renewable energy power generation into L2
- Iteration and refinement of I&C plans
- Further develop site safety plan
- Engage with NSF-OPP-AIL

Slack: #southpolewg

Email: southpolesite@cmb-s4.org

Working group meetings: every other Thursday at 3pm central

Backup



Detailed Site Layout

